



June 27, 2022

Dear Valued Customer:

On behalf of CPS Energy, the Substation Engineering project team and I would like to provide you with an update on the Board-approved Midtown Substation Project. This project improves reliability to homes and businesses in your area.

In our last community update letter, dated February 17, 2022, we communicated that CPS Energy's contractor, HJD Capital, would begin construction on the H-E-B parking lot February 21, 2022. At that time, the construction was expected to be completed mid-August. We are happy to announce that our contractor has informed us they anticipate completion by the end of July, barring any major weather events.

For the Midtown Substation project itself, we are in the bid evaluation phase of the contractor procurement process. Awarding the substation contract is scheduled to occur in January 2023 with the design process beginning shortly thereafter. The target construction finish date has been extended from January 2024 to January 2025.

We value you as our customer, and we are working hard every day to serve you and our community. We will continue to keep you informed as the project progresses into the different phases towards overall completion.

Sincerely,

A handwritten signature in black ink that reads "Basileo D. Rocha III".

Basileo D Rocha III, P.E.
Manager – Substation Engineering
Midtown Substation Project Manager
bdrocha@cpsenergy.com
210.353.4933